



Idaho PUC Pipeline Safety Inspection Summary

Inspector(s):	Russo	Date(s):	10-Oct-19
Company/Owner:	Intermountain Gas Company	Unit/OPID:	8160
Inspection Type & Time (1 day)	Total Inspection Days: 1		
Standard: <input type="checkbox"/>	Construction: <input checked="" type="checkbox"/> 1	Training: <input type="checkbox"/>	(T)(D) Integrity Management: <input type="checkbox"/> Incident: <input type="checkbox"/>
M/M: <input type="checkbox"/>	Follow-up: <input type="checkbox"/>	OQ: <input type="checkbox"/>	Damage Prevention: <input type="checkbox"/> D&A: <input type="checkbox"/>
Inspection Summary			
<p>A construction inspection was performed on Das-co, a contractor for Intermountain Gas Company.</p> <p>10 Oct 2019: (1.0 Construction) Observed a Dasco crew excavating for a new service. They exposed the stub and prepared the service for installation. They put it on a pressure test and prepared the stub for tie in. Left a branch stub for the future lot next door. Typed up report</p> <p>Areas observed during this project were: Excavating, Line locating, Coupling, Pressure test</p> <p>Attachments: IPUC Form 4 Construction Inspections Das-co Daily Itineraries located in file for the project. OQ's for all observed employees are located in file for the project.</p>			
Corrective Action Required:		Follow-up Required:	
Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
		by (date):	
Inspector (Lead):		Date:	
Kyle Russo 		10/11/19	
Reviewer:		Date:	
		15 Oct 2019	