



# Idaho PUC Pipeline Safety Inspection Summary

<b>Inspector(s):</b>	Perkins/Ulmer	<b>Date(s):</b>	24-25 Sep 19
<b>Company/Owner:</b>	Intermountain Gas Company	<b>Unit/OPID:</b>	8160
<b>Inspection Type &amp; Time (1 day)</b>	<b>Total Inspection Days:</b> 3		
Standard: <input type="checkbox"/>	Construction: <input checked="" type="checkbox"/> 3	Training: <input type="checkbox"/>	(T)(D) Integrity Management: <input type="checkbox"/> Incident: <input type="checkbox"/>
M/M: <input type="checkbox"/>	Follow-up: <input type="checkbox"/>	OQ: <input type="checkbox"/>	Damage Prevention: <input type="checkbox"/> D&A: <input type="checkbox"/>
<b>Inspection Summary</b>			
<p>A construction inspection was performed on Das-co, a contractor for Intermountain Gas Company.</p> <p><b>24-25 Sept 2019:</b> (2.5 Construction)                  Observed Dasco crews excavating/potholing and exposing the stub and riser locations at approximately 15 existing services for riser replacement when the new 2" PE main is installed. Observed the crews digging down to locate existing 2" Aldyl-A and digging holes big enough to do the split pull technique with new PE. Crews used locating equipment numerous times to locate existing tie-ins. Crew additionally dug down and located the 4" steel main in the street where the new 2" PE will tie-in..</p> <p>Areas observed during this project were: Excavating, line locating, potholing and trenching</p> <p><b>25 Sep 2019:</b> (.5 post Construction)                  Type construction report.</p> <p><b>Attachments:</b>                  IPUC Form 4 Construction Inspections                  Das-co Daily Itineraries located in file for the project.                  OQ's for all observed employees are located in file for the project.</p>			
<b>Corrective Action Required:</b>		<b>Follow-up Required:</b>	
Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
		by (date):	
<b>Inspector (Lead):</b>		<b>Date:</b>	
Bruce Perkins 		25 Sep 19	
<b>Reviewer:</b>		<b>Date:</b>	
		27 Sept 2019	