



Idaho PUC Pipeline Safety Inspection Summary

Inspector(s):	Russo	Date(s):	30-Oct-19
Company/Owner:	Intermountain Gas Company	Unit/OPID:	8160
Inspection Type & Time (1 day)	Total Inspection Days:		1
Standard: <input type="checkbox"/>	Construction: <input checked="" type="checkbox"/> 1	Training: <input type="checkbox"/>	(T)(D) Integrity Management: <input type="checkbox"/> Incident: <input type="checkbox"/>
M/M: <input type="checkbox"/>	Follow-up: <input type="checkbox"/>	OQ: <input type="checkbox"/>	Damage Prevention: <input type="checkbox"/> D&A: <input type="checkbox"/>
Inspection Summary			
<p>A construction inspection was performed on Das-co, a contractor for Intermountain Gas Company.</p> <p>30 October 2019: (1.0 Construction) Observed the crew performing a new HPSS service installation. They had excavated the 6" HP main on Locust Grove and trenched into the property up to the house then bored under the private drive to the meter location. They installed an EFV on the PE and steel service lines. They backfilled the PE service before pressure testing. Nitrogen tested the 3/4" steel HP service to 600#.</p> <p>Areas observed during this project were: Excavating, Boring, Welding, Backfilling, Pressure testing</p> <p>Attachments: IPUC Form 4 Construction Inspections Das-co Daily Itineraries located in file for the project. OQ's for all observed employees are located in file for the project.</p>			
Corrective Action Required:		Follow-up Required:	
Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
Inspector (Lead):		Date:	
		10/30/2019	
Reviewer:		Date:	
		1 Nov 2019	