


Idaho PUC Pipeline Safety Inspection Summary

Inspector(s):	Russo	Date(s):	4-Nov-19
Company/Owner:	Intermountain Gas Company	Unit/OPID:	8160
Inspection Type & Time (1 day)	Total Inspection Days: 1		
Standard: <input type="checkbox"/>	Construction: <input checked="" type="checkbox"/> 1	Training: <input type="checkbox"/>	(T)(D) Integrity Management: <input type="checkbox"/> Incident: <input type="checkbox"/>
M/M: <input type="checkbox"/>	Follow-up: <input type="checkbox"/>	OQ: <input type="checkbox"/>	Damage Prevention: <input type="checkbox"/> D&A: <input type="checkbox"/>
Inspection Summary			
<p>A construction inspection was performed on Das-co, a contractor for Intermountain Gas Company.</p> <p>4 Nov 2019: (1.0 Construction) Observed a Dasco crew installing a new 3/4" PE service. They trenched and bored this service line due to the main being on the opposite side of the street. The bore crew was wrapping up when I arrived. They bolted on a new 2" x 3/4" service tee, installed an EFV, bedded and shaded the line and pressure tested it. They also installed the meter bar at the riser. I left before they purged the service.</p> <p>Areas observed during this project were: Excavating, material handling, bedding, pipe/tracer wire installation, pressure test, EFV installation and riser installation</p> <p>Attachments: IPUC Form 4 Construction Inspections Das-co Daily Itineraries located in file for the project. OQ's for all observed employees are located in file for the project.</p>			
Corrective Action Required:		Follow-up Required:	
Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
Inspector (Lead):		by (date):	
Kyle Russo		11/4/2019	
Reviewer:		Date:	
		≤ Nov 2019	