


# Idaho PUC Pipeline Safety Inspection Summary

<b>Inspector(s):</b>	Russo	<b>Date(s):</b>	5-Sep-19
<b>Company/Owner:</b>	Intermountain Gas Company	<b>Unit/OPID:</b>	8160
<b>Inspection Type &amp; Time (1 day)</b>	<b>Total Inspection Days:</b> 1		
Standard: <input type="checkbox"/>	Construction: <input checked="" type="checkbox"/> 1	Training: <input type="checkbox"/>	(T)(D) Integrity Management: <input type="checkbox"/> Incident: <input type="checkbox"/>
M/M: <input type="checkbox"/>	Follow-up: <input type="checkbox"/>	OQ: <input type="checkbox"/>	Damage Prevention: <input type="checkbox"/> D&A: <input type="checkbox"/>
<b>Inspection Summary</b>			
<p>A construction inspection was performed on Das-co, a contractor for Intermountain Gas Company.</p> <p><b>5 Sept 2019:</b> (1.0 Construction)                  Observed a Dasco crew excavating for a new service. They were exposing the stub and riser location but decided to come back with the right equipment at a later date due to a concrete driveway being poured before the gas was installed. Typed up report</p> <p>Areas observed during this project were: Excavating, Line locating</p> <p><b>Attachments:</b>                  IPUC Form 4 Construction Inspections                  Das-co Daily Itineraries located in file for the project.                  OQ's for all observed employees are located in file for the project.</p>			
<b>Corrective Action Required:</b>		<b>Follow-up Required:</b>	
Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
<b>Inspector (Lead):</b>		<b>Date:</b>	
Kyle Russo		10/1/19	
<b>Reviewer:</b>		<b>Date:</b>	
		Sept 16, 2019	