

Idaho PUC Pipeline Safety Inspection Summary

Inspector(s):	Ulmer/Russo	Date(s):	5-8 Aug 2019
Company/Owner:	Intermountain Gas Company	Unit/OPID:	8160
Inspection Type & Time (4 day, 0.5 day)	Total Inspection Days:		8.5
Standard: <input type="checkbox"/>	Construction: <input checked="" type="checkbox"/> 8.5	Training: <input type="checkbox"/>	(T)(D) Integrity Management: <input type="checkbox"/> Incident: <input type="checkbox"/>
M/M: <input type="checkbox"/>	Follow-up: <input type="checkbox"/>	OQ: <input type="checkbox"/>	Damage Prevention: <input type="checkbox"/> D&A: <input type="checkbox"/>
Inspection Summary			
<p>A construction inspection was performed on KV Utilities, a contractor for Intermountain Gas Company.</p> <p>5-8 Aug 2019: (8.0 Construction) Observed the crew potholing in preparation for the bore. They excavated the 2" PE they had split/pulled prior to our inspection. Watched a "Missile/thumper" shot for a section of the 2" PE main installation. Watched them bore on the main road to their tie-in location. They were stopped short due to the rocky ground and had to trench the rest to the tie-in location. They pulled back the 2" main for they section of bore the had completed.</p> <p>Areas observed during this project were: Trenching, Boring, Squeezing, Mechanical coupling, Line Locating</p> <p>9 Aug 2019: (.5 post Construction) Type construction report.</p> <p>Attachments: IPUC Form 4 Construction Inspections KV Utilities Daily Itineraries located in file for the project. OQ's for all observed employees are located in file for the project.</p>			
Corrective Action Required:		Follow-up Required:	
Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
Inspector (Lead):		by (date):	
Darrin Ulmer		9 Aug 2019	
Reviewer:		Date:	