



Idaho PUC Pipeline Safety Inspection Summary

Inspector(s):	Perkins/Russo	Date(s):	9-Oct-19
Company/Owner:	Intermountain Gas Company	Unit/OPID:	8160
Inspection Type & Time (1 day)	Total Inspection Days:		2.5
Standard: <input type="checkbox"/>	Construction: <input checked="" type="checkbox"/> 2.5	Training: <input type="checkbox"/>	(T)(D) Integrity Management: <input type="checkbox"/> Incident: <input type="checkbox"/>
M/M: <input type="checkbox"/>	Follow-up: <input type="checkbox"/>	OQ: <input type="checkbox"/>	Damage Prevention: <input type="checkbox"/> D&A: <input type="checkbox"/>
Inspection Summary			
<p>A construction inspection was performed on Das-co, a contractor for Intermountain Gas Company.</p> <p>9 Oct 2019: (2.0 Construction) Observed a Dasco crew excavating/boring for a new service. Used locating equipment/hand digging/vac-truck to locate utilities prior to using backhoe. Installed tee off of adjacent service 3/4"-3/4" and installed new riser, bedded new line and used excavated materials as cover.</p> <p>Areas observed during this project were: Excavating, Line locating, material handling, bedding, pipe/tracer wire installation, boring and riser installation</p> <p>10 Oct 2019: (.5 post Construction) Type construction report.</p> <p>Attachments: IPUC Form 4 Construction Inspections Das-co Daily Itineraries located in file for the project. OQ's for all observed employees are located in file for the project.</p>			
Corrective Action Required:		Follow-up Required:	
Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
Inspector (Lead):		Date:	
Bruce Perkins 		10 Oct 19	
Reviewer:		Date:	
		15 Oct 19	