## **Idaho PUC Pipeline Safety Inspection Summary**

Inspector(s):	pector(s): Perkins/Russo		Date(s):	18-Jul-19
Company/Owner: Intermountain Gas Company		Unit/OPID:	8160	
		· · · · · · · · · · · · · · · · · · ·		
Inspection Type & Time (1	day, 0.5 day)	To	otal Inspection Days:	2.5
Standard: Construction: M/M: Follow-up:	2.5 Training: OQ:	(T)(D) Integrity Manage  Damage Prevention		
Inspection Summary				
A construction inspection was performed on DAS-CO, a contractor for Intermountain Gas Company.				
18 July 2019: (2.0 Construction)  Crew was installing new 3/4" service line to a new home at 101 SW Locust Drive in Mountain home. Foreman was unable to determine exact location of sewer line so he called a plumbing company who ran a locator camera and marked location prior to boring/hand digging. Located existing main and hand dug until main was located. Used boring machine to run approximately 60' under a road to hand dug trench near residence. Installed new riser/meter and pressure tested.				
Areas observed during this project were: Line locations, boring, installing new service line and tracer wire, installing service T and EFV, pressure testing, bedding/backfilling,				
<u>5 August 2019:</u> (.5 post Construction) Type construction report.				
Attachments:  IPUC Form 4 Construction Inspections  DAS-CO Daily Itineraries located in file for the project.  OQ's for all observed employees are located in file for the project.				
Corrective Action Required:		w-up Required:	Yes No	Х
Yes No	X		by (date):	
Inspector (Lead):  Bruce Perkins	Da NE/In	lafi	Date:	1919
Reviewer:	Warralle	MU	Date:	9 2019