Idaho PUC Pipeline Safety Inspection Summary

Inspector(s):	Perkin	s/Russo	Date(s):	3-Jul-19
Company/Owner:	Interm	nountain Gas Company	Unit/OPID:	8160
Company/ Owner.	Interni	lountain das company	011147 01 121	0100
Inspection Type & Time (1	day, 0.5 day)	•	Total Inspection Days:	2.5
Standard: Construction: 2.5 Training: (T)(D) Integrity Management: Incident:				
M/M: Follow-up: OQ: Damage Prevention: D&A:				
Inspection Summary				
A construction inspection was performed on DAS-CO, a contractor for Intermountain Gas Company.				
3 July 2019: (2.0 Construction) Crew was installing new 3/4" service lines to 2 new homes on Nantucket St. in Caldwell. During excavation of first home located at 3907 Nantucket St, A Das-co employee was pulling on the buried gas pipe to expose it and in doing so he kinked the pipe in 2 locations. Another Das-co employee wrapped the service line stub with electrical tape in the location where he was going to squeeze. He then applied the squeezers on top of the tape and proceeded to squeeze the service. This is a violation of Intermountain Gas procedure 4100.1				
Areas observed during this project were: Line locations, trenching, installing new service line and tracer wire, installing mechanical couplings and EFV, pressure testing, bedding/backfilling,				
<u>5 July 2019:</u> (.5 post Construction) Type construction report.				
Attachments: IPUC Form 4 Construction Inspections DAS-CO Daily Itineraries located in file for the project. OQ's for all observed employees are located in file for the project.				
Corrective Action Required:	[Fe	ollow-up Required:	Yes No	X
Yes No			by (date):	
Inspector (Lead):	1.3.91		Date:	19
Bruce Perkins	JENY C/J	var -		/ 7
Reviewer:	the state of	Ahlas		2019