Idaho PUC Pipeline Safety Inspection Summary

Inspector(s): Ulmer			Date(s):	7-10 Oct 2019
Company/Owner:	Intermol	ıntain Gas Company	Unit/OPID:	8160
Company/Owner.	шетнос	Intain Gas Company	John Grib.	0100
Inspection Type & Time (1	day)	То	tal Inspection Days:	5
Standard: Construction:	4 Training:	(T)(D) Integrity Managen		
M/M: 0.5 Follow-up:	OQ : 0.5	Damage Prevention	: D&A:	
		ection Summary		
A construction inspection was	s performed on KV U	tilities, a contractor for I	ntermountain Gas Cor	npany.
7-9 Oct 2019: (2 Construction, .5 MM, .5 OQ) Observed a KV Utilities crew excavate/drive 6" steel casing under RR tracks. Crew drove in casing 20 feet, pot holed and was two feet short of the target depth. Torpedoed casing out, excavated deeper and drove the casing back in.				
Areas observed during this project were: Torpedoing, Excavating, material handling and driving				
An operator qualification inspection was performed on Jacob Wesley a KV employee that was performing Installation of Steel Pipe: Driving. Jacob performed the task in a satisfactory manner.				
A master meter inspection was conducted on BYU campus in Rexburg. Checked campus apartments and cafeteria/food court. No master meters found.				
<u>10 Oct 2019:</u> (1 Construction) Drove back to Boise.	i			
11 Oct 2019: (1 Construction) Typed report.				
Attachments: IPUC Form 4 Construction Inspections KV Daily Itineraries OQ's for all observed employees are located in file for the project. PHMSA Form 15 OQ Field Inspection				
Corrective Action Required: Yes No		pw-up Required:	Yes No	Х
Inspector (Lead):	wastly	HHV V		Det 2019
Reviewer:			Date:	