Idaho PUC Pipeline Safety Inspection Summary

Inspector(s):	or(s): Ulmer		Date(s):	May 7, 11, 18, 2020
Carrana / Osumori	Intermed		Limit /ODID:	T 9160
Company/Owner:	intermot	untain Gas Company	Unit/OPID:	8160
Inspection Type & Time (1	day)	Total	Inspection Days:	3
Standard: Construction: M/M: Follow-up:	3 Training: OQ:	(T)(D) Integrity Managemen	t: Incident:	
Lawrence Community				
Inspection Summary A construction inspection was performed on Das-co, a contractor for Intermountain Gas Company.				
7 May 2020: (1 Construction) Observed DasCo crews pull a main under Eagle Road in Meridian. The crews fused the 6" PE pipe and pulled the main under Eagle Rd in preparation for the tie-in next week. Observations included excavation, HDD, fusing PE pipe and pull back with pipe. Proper procedures were followed. 11 May 2020: (1 Construction)				
Observed DasCo crews tie-into an existing 6" PE main extending it down Chinden Blvd in Meridian. The excavation was already complete. The tie-in included squeezing, cutting, and fusing (electrofusion coupler fitting used) the main. Proper procedures were followed.				
18 May 2020: (1 Construction) Observed DasCo crew abandoned regulator station 40131 and clean up project site. Abandonment from the main was already conducted. Observations included excavation and removal of reg station. Proper procedures were followed. Typed the report.				
Attachments: IPUC Form 4 Construction Inspections Das-co Daily Itineraries located in file for the project. OQ's for employees are located in file for the project.				
Corrective Action Required:		ow-up Required:	es No by (date):	Х
Inspector (Lead):	Navill.		Date:	ay 200
Reviewer:			Date:	