Idaho PUC Pipeline Safety Inspection Summary

Inspector(s):	Perkins			11-13 Feb 2020
Company/Owner:	Intermou	Intermountain Gas Company		8160
Inspection Type & Time (1 day)		Total Inspection Days:	3
Standard: Construction M/M: Follow-up:	1 Training: 3	(T)(D) Integrity Man		
Inspection Summary				
A construction inspection was performed on a KV Utilities crew at 1284/1288 Wright Ave in Pocatello, Idaho				
11 Feb 2020: (1.0 Construction) Observed a KV Utilities crew locating/exposing a 2" main and installing saddle tee, then boring under Wright Ave, trenching, installing a tee, EFV's, service lines to both houses, installing risers, installing meter bars, pressure testing and backfilling. A training program inspection was performed on IGC personnel at the Pocatello, Idaho office				
12-13 Feb 2020 (2 Training) On 12 Feb I observed IGC ga Jake Robinson on Met Fits, E Fusion joints.	Electro Fusion, Stab Fi	ttings, Butt Fusion ar	nd Cutting, Testing Butt Fus	sion and Electro
On 13 Feb I observed IGC Service Techs being classroom trained, written test and hands on by Justin Wilhelm and Jake Robinson on Met Fits and Stab Fittings. Typed report				
Attachments: IPUC Form 4 Construction In Itineraries located in file for OQ's for all observed emplo Itineraries for the IGC trainin	the project. yees are located in file	e for the project.		
Corrective Action Required:		w-up Required:	Yes No	Х
Yes No Inspector (Lead):) X	7-/7	by (date): Date:	
Bruce Perkins	1 Raffen	1/	2/13/2020	
Reviewer:	Jan Maria	IA	Date:	25