

Idaho PUC Pipeline Safety Inspection Summary

Inspector(s):	Perkins/Russo	Date(s):	5-6 Dec 2019
Company/Owner:	Intermountain Gas Company	Unit/OPID:	8160
Inspection Type & Time (1 day)	Total Inspection Days:		3.5
Standard: <input type="checkbox"/>	Construction: <input type="checkbox" value="2.5"/>	Training: <input type="checkbox"/>	(T)(D) Integrity Management: <input type="checkbox" value="1"/>
Incident: <input type="checkbox"/>	M/M: <input type="checkbox"/>	Follow-up: <input type="checkbox"/>	OQ: <input type="checkbox"/>
	Damage Prevention: <input type="checkbox"/>	D&A: <input type="checkbox"/>	
Inspection Summary			
<p>A construction inspection was performed on KV Utilities, a contractor for Intermountain Gas Company.</p> <p>5 Dec 2019: (1.0 Construction) Observed a KV Utilities crew excavating for a new service. They were using a backhoe but decided to come back with the right equipment at a later date due to running into large rocks. They'll need to bore it from the stub location under the road to the tie-in.</p> <p>Areas observed during this project were: Excavating, Line Locating and OQ's</p> <p>Observed a KV Utilities crew running service line from a stub. Crew was in the process of squeezing the stub to attach new service line when I noticed that the squeeze tool did not have an attached grounding cable. I stopped them from doing the squeeze and notified IGC personnel. KV Utilities leadership arrived and attached a grounding cable. At that time I allowed the crew to complete the installation.</p> <p>Areas observed during this project were: Excavating, Line locating, Bedding, Pressure testing, EFV installation, Purging, and OQ's</p> <p>6 Dec 2019: (1.0 Construction/1.0 Timp) Observed a KV utilities crew excavating for a new service in a joint trench. Crew was very careful in hand digging when within 2 feet of lines.</p> <p>A compressor inspection was performed on IGC and contractor personnel on the Jerome compressor.</p> <p>Observed IGC and contractor personnel troubleshooting, following O&M procedures and running up the compressor station.</p> <p>9 Dec 2019: (.5 Typed report)</p>			
<p>Attachments: IPUC Form 4 Construction Inspections Track Daily Itineraries located in file for the project. OQ's for all observed employees are located in file for the project.</p>			

Idaho PUC Pipeline Safety Inspection Summary

Corrective Action Required: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		Follow-up Required: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
Inspector (Lead): Perkins		Date: 12/9/2019	
Reviewer:		Date: 12 Dec 2019	