

Idaho PUC Pipeline Safety Inspection Summary

Inspector(s):	Perkins	Date(s):	16-Jul-20
Company/Owner:	Intermountain Gas Company	Unit/OPID:	8160
Inspection Type & Time (1 day)	Total Inspection Days:		1
Standard: <input type="checkbox"/>	Construction: <input checked="" type="checkbox"/> 0.5	Training: <input type="checkbox"/>	(T)(D) Integrity Management: <input type="checkbox"/> Incident: <input type="checkbox"/>
M/M: <input type="checkbox"/>	Follow-up: <input type="checkbox"/>	OQ: <input checked="" type="checkbox"/> 0.5	Damage Prevention: <input type="checkbox"/> D&A: <input type="checkbox"/>
Inspection Summary			
<p>Jul 16, 2020: (.5 Training) Inspector observed the training and evaluation for operator welding qualification. One welder (Robert Love) was tested and evaluated on Procedure 21726 WPS #2 SMAW all OD \leq 0.188 \leq X42 Butt/Branch and 21726 WPS #1, OAW OD \leq 2.375 $<$.188 \leq X42.</p> <p>A construction inspection was performed on Das-co, a contractor for Intermountain Gas Company.</p> <p>15 Jul 2020: (.5 Construction/leak response) Observed a Das-co crew installing new 3/4" service lines at 2475 & 2479 E Goldstone , Meridian, Idaho. All procedures were followed. During the construction I smelled a gas leak and called IGC Leak Line who sent out a service tech to inspect the source of the leak. It was determined that when the temporary power box was put in that the contractor drove the grounding rod through the 3/4" service line to 2480 E Goldstone. IGC crew responded and repaired the leak. Typed up report</p> <p>Areas observed during this project/leak response were: Excavating, line locating, plastic joining, backfilling/bedding, pressure testing and EFV test.</p> <p>Attachments: IPUC Form 4 Construction Inspections Das-co daily Itineraries located in file for the project. OQ's for all observed employees are located in file for the project.</p>			
Corrective Action Required:		Follow-up Required:	
Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
Inspector (Lead):		by (date):	
Bruce Perkins		7/16/2020	
Reviewer:		Date:	
Darrin Ulmer		17 July 2020	