



Idaho PUC Pipeline Safety Inspection Summary

| | | | |
|---|--|------------------------------------|--|
| Inspector(s): | Perkins | Date(s): | 4-Jun-20 |
| Company/Owner: | Intermountain Gas Company | Unit/OPID: | 8160 |
| Inspection Type & Time (1 day) | Total Inspection Days: 1 | | |
| Standard: <input type="checkbox"/> | Construction: <input checked="" type="checkbox"/> 1 | Training: <input type="checkbox"/> | (T)(D) Integrity Management: <input type="checkbox"/> Incident: <input type="checkbox"/> |
| M/M: <input type="checkbox"/> | Follow-up: <input type="checkbox"/> | OQ: <input type="checkbox"/> | Damage Prevention: <input type="checkbox"/> D&A: <input type="checkbox"/> |
| Inspection Summary | | | |
| A construction inspection was performed on Das-co, a contractor for Intermountain Gas Company. | | | |
| <p>4 June 2020: (.8 Construction, .2 typed report)</p> <p>Observed a Das-co crew installing a new ¾" service line to a generator while tapping off a 4" steel main at 6906 E Teresa Dr in Boise, Idaho. All procedures were followed. Typed up report</p> <p>Areas observed during this project were: Excavating, line locating, EFV installation, service line install, pressure testing, welding and wrapping.</p> <p>Attachments: IPUC Form 4 Construction Inspections Das-co daily Itineraries located in file for the project. OQ's for all observed employees are located in file for the project.</p> | | | |
| Corrective Action Required: | Follow-up Required: | Yes <input type="checkbox"/> | No <input checked="" type="checkbox"/> |
| Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> | | by (date): | |
| Inspector (Lead): |  | Date: | |
| Bruce Perkins | | 6/4/2020 | |
| Reviewer: |  | Date: | |
| Darrin Ulmer | | 4 Jun 2020 | |